Date: 08-06-2020

NC/YD/2020-21/W6-PM-C1

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Providing and laying UGD pipeline and Construction of Man Holes in Ward No.06 Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: K.Suresh, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 12269-1987
1	Initial setting time	153 min	Shall not be less than 30 min
2	Final setting time	270 min	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	2.04 %	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	1.93 mm	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	28.53 N/Sq mm	Shall not be less than 27 N/Sqmm

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/YD/2020-21/W6-PM-PCC1 Date: 08-06-2020

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Providing and laying UGD pipeline and Construction of Man Holes in Ward No.06 Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: K.Suresh, Bangalore.

AE

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	64.20	0 -20	30- 70
10mm	31.95	0 -5	10- 35
4.75mm	4.35	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	97.10	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	80.85	60-95	75-100	85-100	
01.18	73.60	30-70	55-90	75-100	
600.mic	41.20	15-34	35-59	60-79	
300.mic	26.55	5-20	8-30	12-40	
150.mic	6.35	0-10	0-10	0-10	

NEWZEN CONSULTANT BANGALORE * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/YD/2020-21/W6-PM-C2 Date: 16-06-2020

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Providing and laying UGD pipeline and Construction of Man Holes in Ward No.06 Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: K.Suresh, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**156 min**	Shall not be less than 30 min
2	Final setting time	**285 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**1.96 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**1.80 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.92 N/Sq mm**	Shall not be less than 27 N/Sqmm

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/YD/2020-21/W6-PM-FA1

Date: 16-06-2020

1. TESTING OF FINE AGGREGATES :

Sub: Testing of Fine Aggregates.
{Project*: Providing and laying UGD pipeline and Construction of Man Holes in Ward No.06 Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: K.Suresh, Bangalore.

TABLE - 1.1 : SIEVE ANALYSIS :

IS Sieve Size,mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -II	
04.75	**98.30**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**81.05**	60-95	75-100	85-100	
01.18	**72.90**	30-70	55-90	75-100	
600. mic	**46.35**	15.34	35-59	60-79	
300.mic	**17.55**	5-20	8-30	12-40	
150.mic	**6.40**	0-10	0-10	0-10	

TABLE 1.2 ;

Sl No	Test Conducted	Sample	Results	Requirements as Per IS. Specification IS :383-1970 (Reaffirmed 2002)
1	Bulking of Sand	001	**17.84 %**	-----
2	Silt Content	----	**0.61 %**	Not more than 8%
3	Specific Gravity	----	**2.61**	-------

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

Date: 16-06-2020

NC/YD/2020-21/W6-PM-CA1

1. TESTING OF COARSE AGGREGATES (20 mm):

Sub: Testing of Construction Materials.
{Project*: Providing and laying UGD pipeline and Construction of Man Holes in Ward No.06 Byatarayanapura Sub Division.}

Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: K.Suresh, Bangalore.

Table - 1.1 : SIEVE ANALYSIS :

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2002) % Passing	
	20 mm Sample	Single size	Graded
40 mm	100.00	100.00	100.00
20 mm	97.25	85-100	90 - 100
10 mm	46.90	0 - 20	25 - 55
4.75 mm	7.15	0 - 5	0 - 10

TABLE 1.2 :

SL No	Test conducted	Results	Requirements as per IS:383-1970 & Tests Conforms to IS 2386(Part I to IV) – 1963 (Reaffirmed on 2002)
1.	Flakiness Index	23.18 %	Not to exceed 25 %
2.	Crushing value	28.69 %	Not to exceed 45 % for concrete other than for wearing surfaces and 30% for concrete for wearing surfaces

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/YD/2020-21/W6-PM-W1

Date: 27-06-2020

TEST REPORT ON WET MIX MACADAM MIX (GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.
{Project*: Providing and laying UGD pipeline and Construction of Man Holes in Ward No.06 Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: K.Suresh, Bangalore.

AE

TEST RESULTS

1. Gradation Test:
TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	100.00	100
45.00	97.60	95-100
26.50	---	-
22.40	74.95	60-80
11.20	44.20	40-60
4.75	29.05	25-40
2.36	25.65	15-30
0.600	17.10	8-22
0.075	4.10	0-5

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

Date: 27-06-2020

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**27.48 %**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**29.14 %**	Not more than 35.0 %
3.	Water absorption, %	**0.42 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

AE

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/YD/2020-21/W6-PM-CB1

Date: 07-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Providing and laying UGD pipeline and Construction of Man Holes in Ward No.06 Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: K.Suresh, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	30-06-20	07-07-20	07	22500	395	17.56	**17.33**
	002	"	"	"	"	390	17.33	
	003	"	"	"	"	385	17.11	

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/YD/2020-21/W6-PM-CB1A

Date: 28-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Providing and laying UGD pipeline and Construction of Man Holes in Ward No.06 Byatarayanapura Sub Division.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: K.Suresh, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	30-06-20	28-07-20	28	22500	510	22.67	**22.30**
	002	"	"	"	"	500	22.22	
	003	"	"	"	"	495	22.00	

NEWZEN CONSULTANT BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner